

**4 YR PROPOSED SCHEDULE TO REPLACE THE REMAINING 11 TAR & GRAVEL ROOFS WITH A NEW FOAM ROOF AND TO COMPLETE THE 11 OUTSTANDING SHINGLE MANSARDS WITH METAL (as of March 2020)**

<b>Proposed Roof &amp; Mansard Schedule</b>		<b>Estimated Completion Date</b>	
1	Bldg. #6, 4103-4109 El Dorado new roof & metal mansard		<b>Completed</b>
2	Bldg. #3, 4214-4216 El Dorado new roof & metal mansard		<b>Completed</b>
3	Bldg. #7, 4215-4217 El Dorado new roof & metal mansard		<b>Completed</b>
4	Bldg. #20, 9409-9411 Catalina new roof & metal mansard		<b>Completed</b>
5	Bldg. #23, 9515-9521 Azure new roof, metal mansard & gutters (4)	2020	<b>Gutters O/S</b>
6	Bldg. #39, 3846-3852 Catalina gutters (4)	2020	<b>Gutters O/S</b>
7	Bldg. #36, 3872-3878 Catalina gutters (4)	2020	<b>Gutters O/S</b>
8	Bldg. #28, 3888-3894 Catalina gutters (4)	2020	<b>Gutters O/S</b>
9	Bldg. #24, 9523-9529 Azure gutters (4)	2020	<b>Gutters O/S</b>
10	Bldg. #42, 3845-3851 Catalina gutters (4)	2020	<b>Gutters O/S</b>
11	Bldg. #32, 3880-3886 Catalina gutters (4)	2020	<b>Gutters O/S</b>
12	Bldg. #40, 3838-3844 Catalina gutters (4)	2020	<b>Gutters O/S</b>
11	Bldg. #46, 3867-3873 Catalina new roof, metal mansard & gutters (4)	2020	<b>Gutters O/S</b>
12	Bldg. #37, 3862-3866 Catalina new roof, metal mansard & gutters (3)	2020	<b>Gutters O/S</b>
13	Bldg. #4, 4104-4110 El Dorado new roof & metal mansard (4)		<b>Completed</b>
14	Bldg. #2, 9613-9619 Valencia new roof & metal mansard (4)		<b>Completed</b>
15	Bldg. #21, 9401-9407 Catalina metal mansard (4)		<b>Completed</b>
16	Bldg. #17, 4212-4216 Catalina metal mansard (3)		<b>Completed</b>
17	Bldg. #44, 3853-3857 Catalina new roof, metal Hmansard & gutters (3)	<b>2020/21 Fiscal Year</b>	5 roofs & mansards (14 units) and 3 extra mansards
18	Bldg. #31, 9528-9530 Antiqua new roof, metal Lmansard & gutters (2)		
19	Bldg. #26, 9530-9532 Azure new roof, metal Lmansard & gutters (2)		
20	Bldg. #29, 9521-9527 Antiqua new roof, metal Lmansard & gutters (4)		
21	Bldg. #41, 3839-3843 Catalina new roof, metal Hmansard & gutters (3)		
22	Bldg. #19, 4004-4010 Catalina metal Hmansard (4)		
23	Bldg. #27, 9534-9538 Azure metal Lmansard (3)		
24	Bldg. #25, 9531-9535 Azure metal Lmansard (3)		

**4 YR PROPOSED SCHEDULE TO REPLACE THE REMAINING 11 TAR & GRAVEL ROOFS WITH A NEW FOAM ROOF AND TO COMPLETE THE 11 OUTSTANDING SHINGLE MANSARDS WITH METAL (as of March 2020)**

<b>Proposed Roof &amp; Mansard Schedule</b>		<b>Estimated Completion Date</b>	
25	Bldg. #45, 3859-3865 Catalina new roof, metal Hmansard & gutters (4)	<b>2022/23 Fiscal Year</b>	4 roofs & mansards (15 units) and 2 extra mansards
26	Bldg. #38, 3854-3860 Catalina new roof, metal Lmansard & gutters (4)		
27	Bldg. #30, 9529-9533 Antiqua new roof, metal Lmansard & gutters (3)		
28	Bldg. #10, 4104-4110 La Costa new roof & Hmetal mansard (4)		
29	Bldg. #22, 3898-4002 Catalina metal Lmansard (4)		
30	Bldg. #14, 9504-9510 Valencia metal Hmansard (4)		
31	Bldg. #33, 9525-9527 Camino new roof, metal LMansard & gutters (4)	<b>2023/24 Fiscal Year</b>	Last 2 roofs & mansards (8 units) and last 6 mansards
32	Bldg. #5, 4096-4102 El Dorado new roof & HMetal mansard (4)		
33	Bldg. #16, 9513-9519 Valencia metal HMansard (4)		
34	Bldg. #1, 9605-9611 Valencia metal HMansard (4)		
35	Bldg. #8, 9606-96120 Valencia metal HMansard (4)		
36	Bldg. #9, 4210-4216 La Costa metal HMansard (4)		
37	Bldg. #12, 4105-4111 La Costa metal HMansard (4)		
38	Bldg. #13 4209-4215 La Costa metal HMansard (4)		